

MEETING MINUTES

DATE: 5/07/2026

PROJECT: Dixon County Courthouse
PROJECT #: 26018

LOCATION: Dixon County Annex Building & Courthouse

ATTENDEES:

Dixon County Committee: Steve Hassler, Lisa Lunz, Julie Hartung, Kevin Connot, Mike Mogus

BVH: Cleve Reeves, Andru Meiners, Mark Shepard

NM: Brian Warthen, Khalid Khan

DA: Andy Forney

-
1. Committee Overview
 - Lisa gave an update on the previous Board of Supervisors meeting and decisions to move forward with master planning of the courthouse and the plan to use CMR for delivery method.
 2. Project Schedule
 - See slides from presentation
 3. Design Process to Date
 - Review of adjacency diagrams and site analysis diagrams
 - Question of if one courtroom is allowed as long as designed to District courtroom standards.
 1. Design team believes this is accurate but will verify
 2. Lisa informed that the Nebraska Supreme Court is the reviewing authority for items like this.
 - Question of jury room being allowed to be used for meeting space if not being used for jury.
 1. The design team stated this is allowed.
 - Discussion of review requirements
 - Design team to verify if holding cells need to be reviewed by the Jail Standards
 - Nebraska Supreme Court to review court design
 1. Design to verify who at the supreme court and if any others at the state need to review.
 - Site Diagrams
 - Design team to provide costs for each site options to show potential value or expense.
 - Cornfield site is preferred if costs align with project budget.

BVH

ARCHITECTURE

- The Board of Supervisors and Committee should have more information on purchase of the cornfield site in the next week or two.
- Urban site will require multiple floors in order to fit on site.
- CMR Process
 - The committee is good with the CMR Process.
- Bond Financing
 - Review of project financing with Andy Forney
- Other Comments
 - Will need to think about initial costs versus long term operational costs when making decisions about the building.
 - Future meetings: meet every two weeks. Next meeting May 22nd @ 2-3pm. Will go back to Thursdays after this next meeting.
 - The goal is to meet with the committee before Board of Supervisors meetings.
- Attached are the Space Programming documents for the Committee and County Department Leaders to review and provide feedback to BVH. We request feedback by the end of day on Monday May 18th. Please advise if this is not achievable.

If you have questions, please call.

BVH Architecture

Andru Meiners

Senior Associate, Project Manager

If you disagree with any of these notes or decisions, please respond within three working days of receipt of this document; otherwise, we will assume your concurrence.

Dixon County Courthouse

AdHoc Committee Meeting

5/07/2026



BVH
ARCHITECTURE

NEUMANN MONSON ARCHITECTS

MEETING AGENDA

- Introductions
- Committee Overview
- Project Schedule
- Design Process To Date
- CMR Process
- Bond Funding Overview

Project Overview

Project Schedule


Preliminary Full Project Schedule

**Master Planning +
Community Engagement**

Project Design
Schematic Design
Design Development
Construction Documents

Bidding

Construction



MASTER PLANNING PROCESS

- Master Planning Design & Community Engagement
 - Study design & financial options
 - Present 2-3 design options to AdHoc Committee
 - Present recommendations from Committee to Board of Supervisors
 - Share information with constituents
- Finalize Master Plan
 - Determine needs & priorities
 - Set scope and budget
 - Determine construction delivery model

Master Planning Schedule

PHASE

COMPLETION

ACTIVITIES / DELIVERABLES

1) Information Gathering

May

Information Gathering
AdHoc Committee Formed
Funding Scenarios Developed - Resolution Approved
Draft Space Programming Developed
Site Options Studied

Background Information Analysis
Draft Space Program
Master Plan + Project Schedules
DA Davidson: Draft Financial Plan

2) Space Programming + Design Test Fit

June

Department Leads Program Review
Programming Reviewed/Approved - AdHoc Committee
Conceptual Test Fit for Preferred Site - Building Layouts
Initial Cost Estimates Shared with Board
AdHoc Committee Direction

Space Program
Conceptual Test Fit Design Options
→ Site/Program Plan, Rough Massing Models
Cost Estimate?
Financial Modelling

3) Master Planning + Community Engagement

July

Community Input Meetings
Develop Master Plan Solution
AdHoc Committee Direction

Community Presentations
Master Plan Refined to a Preferred Option
Cost Estimate?

4) Final Program

August

Board Approval on Final Design


Final Master Plan:
→ Site Plan, Floor Plan, Massing Model
Cost Estimate?




Design Work

ASSESSOR OFFICE

Space Type	Qty	Proposed SF	Total	Program Notes
Public Entrance/Lobby	1	150	150	
Transaction / Teller Space	1	100	100	one window is enough
Assessor's Office	1	150	150	
Open Office Space/ Workstations	1	600	600	
Landing Space	1	100	100	standing workstation
Vault/ Fire safe/ secure storage	1	500	500	can be shared with treasury
DMV Exam Space	1	400	400	
DMV Waiting Room	1	200	200	Can this be included in a public lobby space?
VA Office	1	150	150	Confirm dept. location, VA storage is included under County clerk
Work room	1	250	250	
Kitchenette/break room	1	250	250	do not close over lunch
File Storage	1	200	200	Cash Vault within this
		Subtotal	3050	
		Grossing Factor	1.2	
		Total	3660	



ASSESSOR OFFICE
Total Square Footage
Scale: 1/32"=1'-0"



ASSESSOR OFFICE
Adjacency Diagram
Scale: 1/32"=1'-0"


LEGEND

GENERAL BUILDING

Space Type	Qty	Proposed SF	Total Proposed	Program Notes
Entrance/Lobby	1	500	500	
Restrooms	2	200	400	
Fam RR	1	65	65	
Mother's Room	1	80	80	
Custodial	3	75	225	
ATM	1	10	10	
Break Room	1	500	500	
Server/IT	1	300	300	One central server room, close to Dispatch & Sheriff
Mechanical Room	1	400	400	
Janitor's Office	1	100	100	
Delivery/Loading	1	150	150	
		Subtotal	2730	
		Grossing Factor	1.1	
		Total	3003	



GENERAL BUILDING
Total Square Footage
Scale: 1/32"=1'-0"




GENERAL BUILDING
Individual Spaces
Scale: 1/32"=1'-0"

LEGEND


COUNTY CLERK OFFICE

Space Type	Qty	Proposed SF	Total Proposed	Program Notes
County Clerk Office	1	250	250	
Open Office Space	1	850	850	3 workstations & space for counter or tables for elections
Transaction/Teller Counter	1	100	100	Physical Barrier between office space
Public Lobby/Entrance	1	150	150	needs public access, custom storage
Records Vault	1	700	700	perminate records, fire safe
Election Storage	1	300	300	
VA Storage	1	150	150	Confirm dept is County clerk or Assessor
Work room	1	250	250	
		Subtotal	2750	
		Grossing Factor	1.2	
		Total	3300	



COUNTY CLERK OFFICE

Total Square Footage
Scale: 1/32"=1'-0"



COUNTY CLERK OFFICE


Adjacency Diagram
Scale: 1/32"=1'-0"

- ↔ Adjacencies / Access
 → Secure Access
 → Restricted Access
 → Public Access / Circulation
 - - - Views / Daylight
 - No Daylight Required

LEGEND


TREASURER OFFICE

Space Type	Qty	Proposed SF	Total Proposed	Program Notes
Public Entrance/Lobby	1	150	150	
Transaction/Teller Space	1	100	100	needs computer terminal at counter
Open Office Space	1	450	450	2-3 workstations, custom printers
Work Room	1	250	250	
Vault/ Storage	1	500	500	perminate records, fire safe
Treasurer's Office	1	150	150	
		Subtotal	1600	
		Grossing Factor	1.2	
		Total	1920	



TREASURERS OFFICE

Total Square Footage
Scale: 1/32"=1'-0"




TREASURERS OFFICE

Adjacency Diagram
Scale: 1/32"=1'-0"


- ↔ Adjacencies / Access
 → Secure Access
 → Restricted Access
 → Public Access / Circulation
 - - - Views / Daylight
 - No Daylight Required

LEGEND

Space Type	Qty	Proposed SF	Total Proposed	Program Notes
Public Entrance/Lobby/Reception	1	400	400	This could be in a shared "lobby" space, not needed?
Courtroom	1	1700	1700	Sized for 15 person jury. ADA, NE Code Guidelines
Attorney / Client Meeting Room	1	150	150	
District Judge's Office	1	200	200	
County Judge's Office	1	200	200	
Jury Room	1	500	500	
Courtroom Tech/ AV Closet	1	100	100	
Clerk Staff Offices	4	100	400	2 district, 1 county, 4 workstations, can staff be in one shared space or do they need to be separate?
Probation Office / Space	1	150	150	Matches existing size
Probation RR for urinalysis	1	80	80	
County Attorney Office	1	150	150	Adjacent to clerk staff
County Attorney Staff Open Office	1	300	300	2 workstations
County Attorney Conference Room	1	150	150	
County Attorney Transaction Counter Area	1	100	100	
Record Storage	1	250	250	Confirm if this is county court storage only. Does County attorney need storage space? District?
Jury Room RR	2	70	140	
Courtroom Storage	1	80	80	
Transaction Counter Area	1	100	100	
		Subtotal	5150	
		Grossing Factor	1.3	
		Total	6695	



Adjacency Diagram
Scale: 1/32"=1'-0"




Adjacency Diagram
Scale: 1/32"=1'-0"



Adjacency Diagram
Scale: 1/32"=1'-0"



Adjacency Diagram
Scale: 1/32"=1'-0"



Total Square Footage
Scale: 1/32"=1'-0"

-  Adjacencies / Access
-  Secure Access
-  Restricted Access
-  Public Access / Circulation
-  Views / Daylight
-  No Daylight Required

LEGEND

[Downloaded from ascelibrary.org by University of California, San Diego on 06/09/14](#)

Subtotal	5165
Grossing Factor	1.3
Total	6715

1. The first step is to identify the problem or question that needs to be answered. This involves understanding the context and the specific requirements of the task.

Subtotal	1505
Grossing Factor	1.2
Total	1806



Scale: 1/32"=1'-0"



scale: 1/32"=1'-0"



LEGEND




Scale: 1/32"=1'-0"


Scale: 1/32"=1'-0"



LEGEND

PUBLIC VS PRIVATE FACING





CORNFIELD SITE


CORNFIELD SITE

PROS

- Larger site - future jail addition
- No existing buildings on site
- Adjacent to Annex Building
- Flat site
- Space for on-site parking
- Adjacent to main Highway

CONS

- Getting site utilities to site
- In floodplain
- Requires 3-4 feet of fill



URBAN SITE


URBAN SITE

PROS

- In center of town
- Utilities are already at site
- Street parking
- Adjacent to existing
Courthouse

CONS

- Acquire & demolish existing buildings
- Existing overhead power to be rerouted
- Existing alleys through site
- Utilities in alley will need to be rerouted
- No space for future jail
- Parking space limited



Construction Delivery Discussion

Construction Manager at Risk

- + Selection of Contractor based on qualifications, experience, team makeup
- + Design phase input
- + Screening of subcontractors
- + Early estimating input from contractors
- + Faster schedule (Maybe)
- Construction Costs can be higher
- Possible early GMP (Guaranteed Max Price)
- ~60 day process to hire per NE Statute
- Higher design cost

***Estimating accuracy is key to value of CMR**

Bond Funding



Discussion + Questions

Thank You.

